

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District -R/F PWD Road to Mangapuram and Mallaram to Balapet of Thallada Mandal in Khammam District – Granting of Post-facto Extension of Agreement Time from 11.03.2012 to 15-06-2012 for a period of 97 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1141

Dated 27-06-2012
Read the following:-

From the ENC(PR), PMGSY, Lr.No.W9/DEE-II/PMGSY Ph -IX/LW86/
/2011, dated.29.05.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby grant Post-facto Extension of Agreement Time from 11-03-2012 to 15-06-2012 for a period of 97 days without Penalty as the delay is not attributed by the Contractor, the delay is due to wet fields situated at both sides of the road and due to Sakalajanula Samme in respect of the works "R/F PWD Road to Mangapuram and Mallaram to Balapet of Thallada Mandal, Khammam District under PMGSY Phase-IX-Package No.AP08LW-86.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.
Copy to:
The PS to Min.(PR& RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.